GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED – SPSR Nellore District - PMGSY Phase XI – Package No.AP14XILB15- Construction of bridge on local vague at Km.5/8 – 6/0 on road ND R&B Road to Nellorepalli in Naidupeta Mandal of SPSR Nellore District - Revised Administrative Sanction Accorded- Orders – Issued

---

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.RT.No. 473 **Dated: 13-08-2020**

Read the following:-

1. G.O.Ms.No.68, PR&RD (Progs.II) Department, Dt: 4.12.2017.
2. From the E-in-C., PR., Lr.No.W9/DEE3/PMGSY/ AP14XILB15/ Nellore/2017, dated: 9.9.2019.
3. Govt.Memo.No.PREOPROG(ROAD)/101/2019, PR&RD (Progs.I) Department, Dt.30.01.2020.
4. From the ENC, PR, Lr.No.W9/DEE3/PMGSY/AP14XILB15/ Nellore/2017, dt:11.02.2020

*****

ORDER:-

In the G.O. 1st read above, administrative sanction orders were issued for an amount of 96.00 lakhs (MoRD share Rs.57.60 lakhs + Rs.38.40 State share) for "construction of bridge on local vagu at KM 5/8-6/0 on road ND R&B Road to Nellorepalli in Naidupeta Mandal of Nellore District under PMGSY Phase XI

2. In the reference 2nd read above, the Engineer-in-Chief, Panchayat Raj, Andhra Pradesh, Vijayawada has submitted proposal for revised administrative sanction to the above said work for an amount of Rs.102.40 lakhs duly stating that the additional amount of Rs.6.40 lakhs is required due to the following reasons:-

Sl. No.	Reason for revision	Amount in Lakhs
1	Designs of bridge is changed from 8m span 2 vents to 8m span 3 vents	0.60
2	On one side of approach Fly wings are not feasible and hence wing walls are provided as per site condition and approaches are executed as per required gradient as per height of bridge	1.70
3	Price escalation for Rs.3,61,535/-	3.62
4	Road furniture, seignior age charges and GST	0.48

3. Government, after examination of the proposal, hereby accord Revised Administrative Sanction for the work of "construction of bridge on local vagu at KM 5/8-6/0 on road ND R&B Road to Nellorepalli in Naidupeta Mandal of Nellore District under PMGSY Phase XI "with an amount of Rs.102.40 lakhs which include additional amount of Rs.6.40 lakh excess amount towards the following items under PMGSY Phase XI subject to meet the revised cost from within the available budget and also subject to condition that no further revised administrative sanction will be entertained:-

P.T.O..

Sl. No.	Item	Amount in Lakhs
1	Designs of bridge is changed from 8m span 2 vents to 8m span 3 vents	0.60
2	On one side of approach Fly wings are not feasible and hence wing walls are provided as per site condition and approaches are executed as per required gradient as per height of bridge	1.70
3	Price escalation for Rs.3,61,535/-	3.62
4	Road furniture, seignior age charges and GST	0.48

4. The Engineer-in- Chief, Panchayat Raj, Andhra Pradesh, Vijayawada shall take further necessary action accordingly in the matter.

5. This order issues with the concurrence of Finance Department vide their U.O.No.FMU0MRAS(PRRD)/13/2019(Computer No.992606), Dt.29.07.2020.

6. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Andhra Pradesh, Vijayawada.
Copy to:
1. The District Collector, SPSR Nellore District.
2. The Superintending Engineer, Panchayat Raj, SPSR Nellore District.
3. The District Treasury Officer SPSR Nellore District.
4. The Accountant General, Andhra Pradesh, Hyderabad.
5. The OSD to Minister (PR &RD, Mines & Geology)
6. The PS to Principal Secretary (PR&RD)
SF/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER